Original/ duplicate / Triplicate

CONTRACT CERTIFICATE

(For other Works)

AEE, YSTSD

Date

SBR No: 30/22-23

Date: 13/7/2022

Job Code No: 003-22-000013

Division.

Bill Received No _____ Date _____

Dated _____

YNK-DBR No.....
Date.....

Sub Division: Yelahanka

Cash Book Voucher No _____

Scheduled Docket No.

NAME OF WORK: Restoration and Improvements of Balance roads of Brundhavana layout, Balaji layout, BHEL 1st phase and 2nd phase layout, Lakshmaiahreddy layout, Naidu layout, Jyothinagara 2nd and 3rd phase, Ramanna garden and surrounding areas in ward no -03 of Yelahanka New town Sub division (PACKAGE NO-07)

Reference to Work order No: BBMP/EE/YNK.D/EPMT-08/W.O/118/2021-22

Certified that the measurements were checked by me on 12/07/2022 and recorded on Page No 495248 to 495260 of measurement Book No 495 and that the work is satisfactorily executed.

Contractor :- Mohan Kumar S R , Bangalore.

Officer – in –charge of work Certified that the measurements were checked by me on 12/07/22 and found correct. The work is satisfactorily executed.

AE

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If memorandum of Payment

Sub Division Office

ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ.

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

1. Total value of work done of supplies made as per account within
2. Deduct amount to be held in reserve being _____ Percent Rs _____
3. Balance
4. Deduct Payments
   a) Amount of previous payment as in the Office Cash Book Voucher No _____ Dated _____
      Amount adjusted towards cash advance recovery of
   b) Payments _____ cost of store or other materials supplied
      Now made recovery of amount Creditable to his / other work
      Amount paid on this bill by cheque /cash.
5. Balance being unpaid value of work done held in reserve
6. Deduct cash advance made on the Office Cash Book Voucher No _____ Date _____ less adjustments
7. Net amount due to or from contractor
   Unadjusted items
8. Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied

Gross Amt = Rs 4,72,54,148=00

FSD = Rs —

CGST = Rs 4,21,912=00

SGST = Rs 4,21,912=00

KR = Rs 4,72,541=00

LC = Rs 4,72,541=00

CBF = Rs 47,254=00

Royalty = Rs 8,32,125=00

T.D. = Rs 26,68,285=00

Net Amt = Rs 4,45,85,863=00

Contractor Signature

Received Rs _____ (In Words _____)

By cash and by adjustment of payment as per memorandum.

Witnesses:

1.

2.

Dated _____ Signature of Contractor

Paid by me by cheque No _____

Cash Rs _____ Dated _____

Stamp

(for use in the office)

Audited & Admitted for Rs. 4,72,54,148=00

4,45,85,863=00 by Cheque

and Rs. 26,68,285=00 by adjusement

Executive Engineer

Accts Subdt. Yelahanka Division BBMP

Exe. Engineer Yelahanka Division

Initials of Officer making Payment

Name of work : Restoration and Improvements of Balance roads of Brundhavana layout, Balaji layout, BHEL 1st phase and 2nd phase layout, Lakshmaiahreddy layout, Naidu layout, Jyothinagara 2nd and 3rd [illegible], Ramanna garden and surrounding areas in ward no -03 of Yelahanka New town Sub division (PACKAGE NO-07)

Job code :003-22-000013

Name of the Agency : Mohan Kumar SR

Bill No :- 1st and Part Bill

Ward no. - 03

Item No	Description of Item of Work	Unit	BOQ Qty	Rate	Previous bill		Present bill		Up do date bill		Remarks
					Qty	Amount	Qty	Amount	Qty	Amount	
1	KSRRB300-1 Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.	Cum	5220.05	217.43	0.00	0.00	4903.00	1066073.02	4903.00	1066073.02	
2	KSRB 4-1.3 : Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in	Cum	914.44	5675.99	0.00	0.00	803.03	4557960.18	803.03	4557960.18	
3	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks	Tonne	110.96	80948.07	0.00	0.00	68.55	5548875.66	68.55	5548875.66	
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding cost of steel as per MORTH specification no. 1500, 1700, 2200 including cost of material labour HOM complete as per specification.	Cum	1820.16	7497.22	0.00	0.00	1427.46	10701962.78	1427.46	10701962.78	
5	Providing and Fixing Pre cast covering Slab 100mm thick made out of CC, jelly 20mm Down size with steel reinforcement including form work,curing,mcluding cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.	Sqm	3781.19	1941.22	0.00	0.00	3528.46	6849517.12	3528.46	6849517.12	
6	Removing and refixing stone slabs of drains and pointing in CM (1:3)	Sqm	900.30	112.41	0.00	0.00	447.84	50343.04	447.84	50343.04	
7	KSRB 5-8.1 : Providing one line dressing to granite stone slab / granite stone masonry as per specifications.	Sqm	900.30	960.33	0.00	0.00	447.84	430073.38	447.84	430073.38	
8	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	227.22	4530.86	0.00	0.00	50.40	228355.34	50.40	228355.34	

Item No	Description of Item of Work	Unit	BOQ Qty	Rate	Previous bill		Present bill		Up do date bill		Remarks
					Qty	Amount	Qty	Amount	Qty	Amount	
9	KSRB 4-1.6 , Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.	Cum	117.32	6089.85	0.00	0.00		0.00	0.00	0.00	
10	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.	Nos	13035.00	436.80	0.00	0.00		0.00	0.00	0.00	
11	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	1759.77	85.65	0.00	0.00		0.00	0.00	0.00	
12	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1km and complete as per specifications.	Cum	11437.20	64.58	0.00	0.00	3694.38	238580.59	3694.38	238580.59	
13	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications.	Sqm	28471.89	6.42	0.00	0.00	9222.22	59239.85	9222.22	59239.85	
14	KSRRB M300-53. Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density.	Cum	]	347.95	0.00	0.00		0.00	0.00	0.00	
15	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications.	Cum	4270.78	2014.87	0.00	0.00	1383.33	2787235.06	1383.33	2787235.06	
16	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.	Cum	5694.38	2021.29	0.00	0.00	1831.29	3701581.38	1831.29	3701581.38	
17	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specification.	Sqm	28471.89	34.26	0.00	0.00	7890.49	270321.70	7890.49	270321.70	

Item No	Description of Item of Work	Unit	BOQ Qty	Rate	Previous bill		Present bill		Up do date bill		Remarks
					Qty	Amount	Qty	Amount	Qty	Amount	
18	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen.	Cum	1423.59	7365.73	0.00	0.00	394.52	2905958.31	394.52	2905958.31	
19	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications.	Sqm	28471.89	12.85	0.00	0.00	7890.49	101370.64	7890.49	101370.64	
20	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen.	Cum	1138.88	8534.82	0.00	0.00	315.62	2693755.78	315.62	2693755.78	
21	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm	Sqm	936.16	459.29	0.00	0.00		0.00	0.00	0.00	
22	KSRRB M800-35. Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS(Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall	Nos	654.00	360.79	0.00	0.00		0.00	0.00	0.00	
				Sub Total						42191203.83	
				Add GST 12%						5062944.46	
				Grand Total						47254148.29	

MOHAN KUMAR S.R. Executive Engineer

AE

ಯಲಹಂಕ ಉಪವಿಭಾಗ-ಯಲಹಂಕ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106